GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Energy, Infrastructure & Investment Department – Revised Administrative sanction for an amount of Rs.77.32 Crores instead of the Original Administrative sanction of Rs.62.00 Crores for package-1 works for development of Orvakal Airport in Kurnool District – Modification - Orders – Issued.

- - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - - -

**ENERGY, INFRASTRUCTURE AND INVESTMENT (AIRPORTS) DEPARTMENT**

**G.O.RT.No. 34** **Dated: 06-03-2019**

**Read the following :-**

1. G.O.Rt.No.123, E, I&I (Airports) Dept., Dated 08.08.2017.
2. From the MD&CEO, APADCL Lr No. 67/GFAs/APADCL/ORKL, Dated 23.10.2018.

****

**O R D E R:**

In the G.O. 1st read above, Government have accorded administrative sanction for the works worth of Rs.88.50 crores (for package-1 works at an estimated cost of Rs.62.00 crores & package-2 works at an estimated cost of Rs.26.50 crores) under the Head of Account 5053-02-190-11-28-530-531- Other Expenditure for development of Orvakal Airport.

2. In the reference 2nd read above, the Managing Director&CEO, AP Airports Development Corporation Limited (APADCL) has stated that due to land acquisition and to minimize the number of obstacles in the OLS zone, the Runway re-alignment and levels modification took place, due to which boundary wall length got modified with positive change to a tune of 1Km, ground filling and rock blasting requirements were increased to the huge extent. To accommodate the all-natural streams cris-crossing the Airside infrastructure was possible only after detailed identification during the rainy season and duly establishing the road network on ground. Accordingly, to accommodate the smooth passage of Airside water the number of culverts also increased from the estimated 10 No's to 22 No's. To protect the high Runway embankment, the stone revetment was advised by the management which was unanticipated during the estimation stage. Due to change in Government policy for GST positively impacted on the cost.

3. The MD&CEO, APADCL has therefore requested to issue Revised administrative sanction for Rs.77,32,00,000.00 i.e., Rs.15,32,00,000.00 (Rupees Fifteen Crore thirty-two lakhs) excess over Rs.62,00,00,000.00 which is inevitable due to GST and other deviations which could not be contemplated at the time of original estimate.

4. In partial modification of the orders issued in the G.O.1st read above, Government after careful examination hereby accord Revised Administrative sanction for an amount of Rs.77.32 Crores instead of the Original Administrative sanction of Rs.62.00 Crores for package-1 works for development of Orvakal Airport in Kurnool District under the Head of Account 5053-02-190-11-28-530-531-Other Expenditure.

5. This order issues with the concurrence of Finance (FMU-Energy, I&I) Department, vide their U.O.No. FIN01-FMU0ASD/90/2018-FMU-IIE, dated 25.02.2019.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

AJAY JAIN
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Managing Director&CEO, AP ADCL, Vijayawada.
The Director of Works & Accounts, Ibrahimpatnam, Vijayawada.
The Director of Treasuries and Accounts, Ibrahimpatnam, Vijayawada.
Copy to:
The Accountant General, A.P., Hyderabad.
The Pay & Accounts Officer, Ibrahimpatnam, Vijayawada.
The Finance (FMU-Energy, I&I) Department.
(C.No.ENE01-APAD/7/2018)

//Forwarded :: By Order//

SECTION OFFICER